

Northstar Knitwear & Apparels Pvt. Ltd.

Buyer Order Tracking Report

Reporting Period: August 2026
 Document No.: NSK/MER/BOT/2026-08
 Prepared by: Merchandising Reviewed by: GM – Operations

Control	Details
Cut-off Date	31-Aug-2026
Active Orders	23
Due in Next 14 Days	9
Orders at Risk	5
Critical Escalations	3

1. Order Status Summary

Buyer	PO	Article	Qty	Ex-Factory	Produced	Balance	Status
Arvind Retail	ARV-54821	ARV-HENLEY-26	Navy / Black	11,000	04-Sep-26	10,130	870
LPP India	LPP-90318	LPP-SWEAT-26	Grey Melange	6,800	06-Sep-26	6,120	680
Myntra Private Label	MPL-77109	MPL-TEE-26	Black	5,000	08-Sep-26	4,180	820
Decathlon India	DEC-44102	DEC-JOG-26	Charcoal	7,500	03-Sep-26	7,330	170
Marks & Spencer	MNS-88320	MNS-POLO-26	White	8,200	05-Sep-26	7,980	220
Monte Carlo	MC-67211	MC-HOOD-26	Maroon	4,500	09-Sep-26	4,380	120
Reliance Trends	RT-62117	RT-TEE-26	Olive	9,000	10-Sep-26	8,640	360
Zivame	ZV-49220	ZV-TOP-26	Dusty Rose	3,200	12-Sep-26	2,910	290

2. Milestone Exceptions

PO	Milestone	Planned	Actual/Forecast	Slip	Reason	Owner
ARV-54821	Embroidery approval	18-Aug	20-Aug	2 d	Buyer comments late	Merchandising
ARV-54821	Bulk embroidery	20-Aug	22-Aug	2 d	Panel queue	Embroidery
LPP-90318	Main fabric receipt	12-Aug	16-Aug	4 d	Dye-house delay	Purchase
MPL-77109	Print strike-off	19-Aug	22-Aug	3 d	Shade change	Merchandising
MNS-88320	Carton artwork	23-Aug	25-Aug	2 d	Buyer revision	Merchandising

3. Approval Tracker

Buyer	Style	Approval	Submitted	Approved	Status	Next Step
Arvind	ARV-HENLEY-26	Embroidery motif	16-Aug	20-Aug	Approved	Bulk close
Arvind	ARV-HENLEY-26	Shade band	17-Aug	19-Aug	Approved	Monitor lot
LPP	LPP-SWEAT-26	Print strike-off	18-Aug	21-Aug	Approved	Bulk print
Myntra PL	MPL-TEE-26	Print strike-off	19-Aug	22-Aug	Approved	Production
M&S	MNS-POLO-26	Carton artwork	21-Aug	25-Aug	Approved	Packing
Reliance	RT-TEE-26	Lab dip – Olive	24-Aug	27-Aug	Approved	Bulk fabric
Zivame	ZV-TOP-26	Size set	26-Aug	28-Aug	Approved	Cutting

4. Orders Requiring Escalation

PO	Risk	Potential Impact	Level	Management Action
ARV-54821	870 pcs open; 4-Sep ex-factory	Possible short shipment	L2	OT + alternate embroidery
LPP-90318	680 pcs open; 6-Sep	Vessel cut-off risk	L2	Sunday shift + priority finishing
MPL-77109	820 pcs open; 8-Sep	Buyer OTIF penalty risk	L1	Reallocate Line 5

5. Communication Log

Date	Buyer	Communication	Outcome	Follow-up
20-Aug	Arvind	Embroidery approval	Bulk released	Daily progress
22-Aug	Myntra PL	Shade change	Print released	No further change
25-Aug	M&S	Carton artwork	Packing material ordered	Receipt check
27-Aug	Reliance	Lab dip	Fabric bulk release	Cutting 02-Sep
29-Aug	LPP	Shipment readiness	Split option discussed	Confirm 03-Sep

6. T&A Health Check

PO	Material	Cutting	Print/Emb.	Stitching	Finishing	Packing	Dispatch
ARV-54821	Amber	Green	Amber	Amber	Green	Green	Amber
LPP-90318	Amber	Green	Green	Amber	Green	Green	Amber
MPL-77109	Green	Green	Green	Amber	Green	Green	Green
DEC-44102	Green	Green	Green	Green	Green	Green	Green
MNS-88320	Green	Green	Green	Green	Green	Green	Green

7. Coordination Rules

- Buyer-approved revisions must be recorded in the T&A with revision date.
- Material receipts later than one working day from plan must be notified to Operations.
- Any order with fewer than three working days' buffer and more than 300 pcs open is escalated.
- Split shipment requires documented buyer confirmation before packing release.
- Merchandising maintains one consolidated order balance by process.

8. Management Comment

Immediate risk is concentrated in ARV, LPP and MPL rather than across the full order book. Targeted overtime and capacity reallocation are preferred to blanket overtime.

9. Open Actions

Action	PO	Owner	Due	Status
Confirm split shipment	LPP-90318	Merchandising	03-Sep	Open
Approve alternate embroidery	ARV-54821	Operations	01-Sep	Open
Move MPL tee to Line 5	MPL-77109	Planning	04-Sep	Planned
Check M&S carton balance	MNS-88320	Packing	01-Sep	Open
Issue updated T&A	All active	Merchandising	Daily	Ongoing