

Northstar Knitwear & Apparels Pvt. Ltd.

Merchandising Status Report

Reporting Period: August 2026

Document No.: NSK/MER/MSR/2026-08

Prepared by: Merchandising Reviewed by: Merchandising Manager

Control	Details
Reporting Period	August 2026
Active Buyers	8
Active Styles	31
Open Approvals	7
Orders at Risk	5
Status	Amber

1. Buyer-wise Status

Buyer	POs	Open Approvals	Material Issues	Production Issues	Risk
Arvind Retail	4	1	Rib shortage	Embroidery balance	High
LPP India	3	1	Fabric late	Stitching balance	High
Myntra PL	5	1	None	Line allocation	Medium
Decathlon	3	0	None	None	Low
M&S	4	1	Carton artwork	None	Low
Monte Carlo	3	0	None	None	Low
Reliance Trends	5	1	Olive fabric	None	Medium
Zivame	4	2	Trim confirmation	None	Medium

2. Style Approval Tracker

Buyer	Style	Activity	Submitted	Due	Approved	Comment
Arvind	ARV-HENLEY-26	Embroidery approval	16-Aug	18-Aug	20-Aug	2-day delay
LPP	LPP-SWEAT-26	Print strike-off	18-Aug	20-Aug	21-Aug	1-day delay
Myntra	MPL-TEE-26	Shade confirmation	19-Aug	20-Aug	22-Aug	3-day delay
M&S	MNS-POLO-26	Carton artwork	21-Aug	23-Aug	25-Aug	Revision
Reliance	RT-TEE-26	Lab dip Olive	24-Aug	26-Aug	27-Aug	1-day delay
Zivame	ZV-TOP-26	Size set	26-Aug	28-Aug	28-Aug	On time

3. Order Coordination Issues

Issue	PO/Style	Dept.	Impact	Action	Status
Late rib	ARV-HENLEY-26	Stores/Purchase	Cutting/stitching risk	Daily receipt confirmation	Open
Late embroidery	ARV-HENLEY-26	Embroidery	870 pcs balance	Alternate capacity	Open
Late fabric	LPP-SWEAT-26	Purchase	4-day T&A slip	Buyer informed	Monitoring
Shade revision	MPL-TEE-26	Printing	3-day approval slip	Final shade locked	Closed
Carton revision	MNS-POLO-26	Packing	2-day slip	Artwork updated	Closed

4. Buyer Communication Log

Date	Buyer	Subject	Action	Result
20-Aug	Arvind	Embroidery approval	Revised motif + close-up	Approved
22-Aug	Myntra	Print shade	Confirmed strike-off	Approved
25-Aug	M&S	Carton artwork	Corrected panel resubmitted	Approved
27-Aug	Reliance	Lab dip	Revised olive dip	Approved
29-Aug	LPP	Shipment timing	Discussed split shipment	Awaiting confirmation

5. Commercial / Costing Exceptions

Style	Issue	Cost Impact	Approval	Status
ARV-HENLEY-26	Extra embroidery job work	₹0.18 lakh	Commercial	Pending
LPP-SWEAT-26	Urgent trim movement	₹0.07 lakh	Commercial	Pending
MPL-TEE-26	New print screen	₹0.03 lakh	Buyer/Commercial	Approved
RT-TEE-26	Additional lab-dip round	₹0.01 lakh	Internal	Absorbed

6. Merchandising Calendar

Date	Activity	Buyer	Owner	Dependency
01-Sep	ARV bulk embroidery review	Arvind	Merchandising	Panel receipt
02-Sep	LPP shipment readiness	LPP	Merchandising	Finishing balance
03-Sep	MPL production review	Myntra PL	Merchandising	Line 5
05-Sep	MNS dispatch confirmation	M&S	Merchandising	Carton count
06-Sep	RT fabric/cutting review	Reliance	Merchandising	Olive fabric

7. Coordination Standard

- All buyer revisions are logged with date, version and affected department.
- Material delays exceeding one working day are notified to Operations.
- Buyer commitment changes require written confirmation.
- Orders inside seven days of ex-factory receive daily balance updates.
- Merchandising coordinates, but each department owns its operational milestone.

8. Management Comment

Merchandising must remain the single point of customer coordination, but late internal signals must not reach the buyer-call stage. Cross-functional notification is required as soon as a milestone moves.

9. Open Approval Register

Approval	Buyer	Style	Age	Owner	Escalation
Embroidery cost	Arvind	ARV-HENLEY-26	4 d	Commercial	GM Operations
Trim confirmation	Zivame	ZV-TOP-26	2 d	Merchandising	Merchandising Head
Packaging note	LPP	LPP-SWEAT-26	1 d	Merchandising	None

10. Priority Actions

- Confirm LPP split shipment before 03-Sep.
- Close commercial approval for ARV embroidery cost.
- Keep daily buyer-wise T&A updated.
- Record all approval revisions against the active article version.